

Sovereign Harbour Community Centre Project

PROGRESS UPDATE

1st February 2018

Summary

Works in progress erecting the steelwork.





Steelworks are expected to complete early next week. Floor beams will progress from the start of the week. Brickwork will commence once the floor beams are in situ, likely the end of the week. Steelwork was affected by high winds.



